



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:46 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 258 Const Calendar Day: 499 Date: 20-Jan-2011 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jan-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Clear and cool

David Bradd is out today. Thanh Le will have the detailed diary for both Lines today.

- 0630 field visit.
- Wind Vortex Generator angles being installed at 1E and 2E.
- Painters setting up at Splice 2E and breaking down setup at Splice 1E
- Welding of the Lifting Lug holes in the Top Deck, both East and West Lines
- Moving of ventilation
- Bolt install and offset measuring at 7E/8E WT stiffeners
- Bolt install at CB13/10E stiffeners
- Jack CB13 to 10W
- Weld Top Deck at 9W/10W to cover
- Drop off truck at the Shop
- Diaries
- Review Plans and Specs
- Review Submittal 2117 – Floorbeam Plumbness and Flatness Retrofit

Accrued 1 hours of overtime documenting the Contractor's work and reviewing Submittal for expediated response.

