



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:37 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 092 Const Calendar Day: 503 Date: 24-Jan-2011 Monday
 Inspector Name: Patel, Sharad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:00 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:	Dispute
Electrical Submittals/RFI/CCO Meeting-office relat	<input type="checkbox"/>
Nick,carlos working on conduit tags-CCO-110. Plan review. SAS field trip. Bleyco preparing for conduit and boxes installation in side Eastbound OBG. Clay Younger and Arnold Li did F/A work at W2 for missing embeds. Bleyco borrowed Boom lift from F.W Spencer for 3 Hr work at W2 for which Bleyco is not charging in this F/A work order. Also see attachment.	

CCO-124	Bid Item: 001	0-RFW-EFA.124	Remove Formwork Inside W2					
BLEYCO, IN								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	FOR	Clay younger	3.00	0.00	0.00	3.00	F/A hrs	<input type="checkbox"/>
Electrician	JNM	Arnold Li	3.00	0.00	0.00	3.00	F/A hrs	<input type="checkbox"/>
Equipment					Rental Company			
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: BLEYCO, IN								
*E0370369	TRUCK	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>	

