



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 504 Date: 25-Jan-2011 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 AM 17:00 PM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, warm

Working Day If no, explain:

Diary: Dispute

General Comments

I arrived at Pier W-2 at 1105. Talked to Tom Colombo about activities for the day and signed extra work bills for 1-19-2011 and 1-21-2011. Afterwards, when I was on the west bound deck, I talked with Scott Croff, CT METS concerning the brackets for the PS-5s on lifts 1 through 4. He said that they may not have been installed per the response to RFI 1871.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
AHERN 4780	125' BOOM LIFT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute

General Comments

123 0-000-000.123
 Hector G., Narciso B., Jesse M., and Marcos M. worked this shift installing the 12NPS up the Pier W2E column.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Welder	JNM	DAVID GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 001

Date: 25-Jan-2011 Tuesday

Diary:

Dispute

General Comments 126 0-000-000.126

Rick K. spent the day installing the 4NPS compressed air line under W2W. Narcisio B. assisted. David Garcia welded PS-5s on the east bound bridge deck.