



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 225 Const Calendar Day: 506 Date: 27-Jan-2011 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 60 - 70

Precipitation 0.00" Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

- Attended biweekly SAS Safety Tailgate and staff meetings at 8:00am.
- Continued to analyze surveying data (horizontal and vertical) for the even centerline punchmarks on top of OBG lifts 1E/W to 10E/W with ABF's data for night time surveys.
- Monitored the survey done by the ABF surveyors to check if the Hinge K pipe beams moved prior to Conco placing/constructing forms.
- See Lalit Mathur and Alex Schmidt's diaries for ABF's labor, equipment, and operations in regards to the Jacking Saddle/Frame assembly.



Attachment



ABF ironworkers pulling back the protective cover for the North W2E Hinge K pipe beam assembly for survey check.



Four surveying marks/targets placed on one of the tower saddle faces.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 225

Date: 27-Jan-2011

Thursday



Tower saddle being positioned by the Left Coast Lifter for assembly at Pier 7.



Tower saddle being positioned by the Left Coast Lifter for assembly at Pier 7.