



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 511 Date: 01-Feb-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition fog

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF's crew continued the Struts bolting operation at the 65M elevation.

Kevin's crew work on bolting on the skin A connection of the North and East shaft. Matt, Lorenzo and John work on aligning and installing the A490 geomet bolts on the interior side of the top and bottom flange. Guo and Wei work on aligning and installing A490 geomet bolts on the exterior side.

The following RoCap set# were installed:

DH4GM300005 (M30x220)

-The web and top and bottom flange of East-inner and outer strut on skin A of East shaft.

DH4GM300004 (M30x220)

-The web and top and bottom flange of East-inner and outer strut on skin A of North shaft.

DH4GM300006 (M30x250)

-Angle plate connecting the strut to tower shaft.

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

