



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 514 Date: 04-Feb-2011 Friday
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

SADDLE ADJUSTMENT

1. ABF crews set up the hydraulic jacks above the eight West Saddle adjustment rods as shown in the picture.
2. One of the cantilever arms in which the short threaded rods was replaced with the longer ones.

SOME WORK ON THE JACKING SADDLE GALLERY

1. The ABF crews secured the top moving part by cables and added the hydraulic jack above the adjustment rods.
2. One of the anchor bolts holding the set up system with the deck had issue that was fixed. The hole and the anchor bolt were misaligned.

- Hernandez, Roberto (IWJ)
- Garcia, Richard (IWJ)
- Kubala, Jerry (IWF)
- Rios, Gabriel (IWJ)
- Kubala, Jerry (IWF)
- Calzascia, Jonny (IWJ)

JACKING SADDLE

3. The exposed portion of the saddle frame (The portion which is not embedded in concrete) was sand blasted and the ABF Engineer before painting checked the quality of the work.
4. The ABF crew started painting after the inspection.

ABF Crews:

- Alcalá, Javier
- Dougherty, Owen

SCAFOLDING AND HINGE K FRAMING

5. ABF crews continued working on the framing at Hinge K at the West side to make it ready for grouting. The work was checked after completion at the end of working hours by a few buckets of water and too much leakage was observed.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 058

Date: 04-Feb-2011

Friday

ABF Crews
· Gary Pene
· Jasmin Goranyac

Attachment

