



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 236 Const Calendar Day: 520 Date: 10-Feb-2011 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 60 - 70

Precipitation 0.00" Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

- Attended biweekly SAS Safety Tailgate and staff meetings at 8:00am.
- Began to prepare for the upcoming grouting operation for the Hinge K pipe beam assembly grout pads.
- See Abbas Iranmanesh's diary for ABF and Concos labor, equipment, and operations in regards Hinge K pipe beam assembly grout pad formwork, bearing plate/nut placement and the Manitowoc Ringer crane demobilization.



Attachment



Bike path panels placed on the first crossbeam and OBG lift 1/2E.



ABF placed the bearing plates and nuts on the W2E Hinge K pipe beam assemblies today.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 236

Date: 10-Feb-2011

Thursday



ABF placed the bearing plates and nuts on the W2E Hinge K pipe beam assemblies today.



Demobilization to the Manitowoc Ringer crane near the W2 cap beam.