



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 069 Const Calendar Day: 524 Date: 14-Feb-2011 Monday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 16:00 PM Break: 01:00 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 22-Feb-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition windy

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
CERTIFIED COATINGS COMPANY									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	GUS MAKRIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	DONALD ZAMPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 069

Date: 14-Feb-2011

Monday

002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002131	FORK LIFT TRUCKS					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

Diary:

Dispute

General Comments 001 0-FSW-EFA.096

ABF removes A-frames that brace the OBG east and west segments 11 during the voyage.

ABF removes sea fastening off the OBG east and west segments 11, bike path segments, tower lift 4 segments.

ABF installs safety handrail along the perimeter of the OBG east and west segments 11.

ABF unloads miscellaneous materials off the ZPMC ship.

ABF unloads traveler rail off the ZPMC ship.

ABF discontinues elevator services from 08.00 am to 12.00 noon due to high wind.