



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 063 Const Calendar Day: 525 Date: 15-Feb-2011 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

GENERAL WORK

HINGE K FRAMING

1. The CONCO crews removed the bottom form of the East side and removed all the hardened concrete type material at the bottom of the framing. The quantity of this material is about 1/3 of a bucket as shown in the picture. The crew flashed out the inside framing by water.
2. The Crew removed the bottom form of one of the K hinges at the West side, the attached pictures show the existence of many concrete type material at the bottom of the form, all the bottom hardened material still has to be removed after releasing the bottom frame of the second hinge.
3. Jason Gramlick from METS, checked both the East and West side framing by BORESCOPE, the pictures showed that the inside of the framing is relatively clean. Matt Bruce has the flash memory of the taken pictures.
4. The Crews are planning to use epoxy, which is a more reliable material to seal off any leakage. The foreman was present during the day, and expressed his concern regarding delaying the job. The condition of the weather might delay their work further.

CONCO Crews:

- Gary Pene
- Jasmin Goranyac

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 063

Date: 15-Feb-2011

Tuesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 063

Date: 15-Feb-2011

Tuesday

