



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 528 Date: 18-Feb-2011 Friday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 16:00 PM Break: 01:00 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 05-Mar-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition rain

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
CERTIFIED COATINGS COMPANY									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	GUS MAKRIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	DONALD ZAMPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 073

Date: 18-Feb-2011

Friday

002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002131	FORK LIFT TRUCKS					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
Diary:							Dispute
General Comments							<input type="checkbox"/>
001 0-FSW-EFA.096							
<p>ABF unloads Tower Grillage to the East side of the warehouse. Two sets of lifting lugs were used to unload the grillage from ZPMC ship to the yard. The lifting lugs are attached to the tower suspender brackets. The weight of the Tower Saddle grillage is equal to 450MT.</p>							
<p>ABF also unloads some miscellaneous cover plates that will be welded inside the tower shafts</p>							
<p>Gilbert Peralta and Todd Jackson grind the grillage cover plates and make them ready for welding.</p>							