



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 244 Const Calendar Day: 532 Date: 22-Feb-2011 Tuesday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 01:30
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50
 Precipitation 0.00" Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

- Continued to prepare for the upcoming grouting operation of the Hinge K pipe beam assembly grout pads.
- Continued to organize surveying and stressing documents.
- See Abbas Iranmanesh's diary for ABF and Concos labor, equipment, and operations in regards Hinge K pipe beam assembly grout pad formwork.
- Attended internal meeting for the Hinge K grouting operation and Macalloy rod stressing with Alex Schmitt, Bob Brignano, Ken Beede, Brian Boal, and Warren Collins.

Attachment



The bottom of the W Line Hinge K pipe beam assembly forms were reinstalled after lunch and when the formwork was cleaned.



The bottom of the W Line Hinge K pipe beam assembly forms were taken off to clean the deleterious material from the formwork.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 244

Date: 22-Feb-2011

Tuesday



Sika Flex sealant was used to assist in making the forms "water tight".