



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 532 Date: 22-Feb-2011 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, cool

Working Day If no, explain:

Diary: Dispute
General Comments
 Visit to site to observe item work progress and work on PS-4 at the top of the W2W and W2E columns

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Equipment							Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: F.W. SPENCER AND SON, INC								
S/N KF9374	WELDING MACHINE	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute
General Comments 125 0-000-000.125
 Tom Colombo indicate that the first half of the shift, Hector G. and Rick K. laid out the 2" water line and began welding the connections at W2W, then moved on to CCO 124 work. Jesse M. and Marcos A. spent the shift changing out the A307 bolts with A325s in the PS-14s at the Pier 7 yard.

CCO-124 Bid Item: 001 0-RFW-EFA.124 Remove Formwork Inside W2
 F.W. SPENCER AND SON, INC

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	HECTOR GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment							Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: F.W. SPENCER AND SON, INC								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 007

Date: 22-Feb-2011

Tuesday

S/N KF9374	WELDING MACHINE					No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00		
AHERN 4780	125' BOOM LIFT					No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00		
Diary:							Dispute
CCO # 124							<input type="checkbox"/>
001 0-RFW-EFA.124							
<p>I arrived at the site at 1400 to discuss the day's activities with Tom Colombo. He said that Rick K. worked half the shift working on PS-4, per the response to RFI 2313, to add plate steel, and slot weld it to the embed plate to resolve the mis-alignment issue. Hector G. assisted him for a couple of hours. The Rental Genie boom lift was used to access the work. This equipment is not listed in the FWS equipment list, but is similar to the JLG boom lift.</p>							