



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 070 Const Calendar Day: 538 Date: 28-Feb-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

GENERAL WORK

The ABF crews activities:

1. ABF crews installed 500-gallon tank for washout disposals at 9 A.M.
2. The crew started water testing the West line set-up facility to catch the washouts from the K- Hinge at 11:44 A.M. .The basin catch out was small and was not able to catch all washouts; the water was shut off at 11:52.
3. The forms had water leakage along the vertical edge.
4. The ABF crews continued fixing the catch out basin by making it bigger. As shown in the pictures after the necessary modifications the catch out set up became like a V shape channel. The crews were not able to fix the East line disposal catch outs and postponed to the next day.

ABF Crews:

Installing 500-gallon tank

- Mike Ford
- Gene Pratt

Washout disposal facility

- Jose Avila
- Jose Prado
- Froilan Ruiz

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 070

Date: 28-Feb-2011

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 070

Date: 28-Feb-2011

Monday

