



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 081 Const Calendar Day: 539 Date: 01-Mar-2011 Tuesday  
 Inspector Name: Khow, Sanny Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 17:00 PM Break: 01:00 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 04-Mar-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
CERTIFIED COATINGS COMPANY									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD BAZEWICZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	FRANK BRAJKOVICH	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
<b>Equipment</b>									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>	

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 081

Date: 01-Mar-2011 Tuesday

002131

FORK LIFT TRUCKS

No

0.00 0.00 0.00 0.00

### Diary:

Dispute

#### General Comments

001 0-FSW-EFA.096

South Sahft

Mike Johnson does NDT on root pass and some intermediate passes on the CJP joints. He finds some minor indications; ABF repairs those areas.

ABF continues to weld two to three passes in the CJP joints and they move to do two or three passes in the PJP joints.

Mike Johnson and Fred Von Hoff continuously inspect the welding.

Temperatures of skin plates are monitored with thermo gun and are found to be over 400 degree Fahrenheit.

The longitudinal and transverse plate temperatures are found to be over 200 degree Fahrenheit; these plates are heated manually with torch.

Yard

ABF loads traveler rail to a barge.

ABF make preparation for segment 11E erection.