



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 539 Date: 01-Mar-2011 Tuesday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition cold, scatter cloud

Working Day If no, explain:

Diary: Dispute

Tower Bolting

Kevin's crew continue working on the strut bolting operation at the 33M elevation. The crew work on removing drip pin and temporary bolts and installing the A490 bolts. Ed and Tan work on aligning and placing the A490 bolts on the top and bottom exterior flange for the East-inner and outer strut. Matt and John work on installing A490 bolts for the top and bottom interior flange in the North tower shaft. Kimo and Lorenzo work inside the South shaft.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary: Dispute

Tower Activities

053 T-L01-SFE.053

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV