



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 054 Const Calendar Day: 540 Date: 02-Mar-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition scatter rain

Working Day If no, explain:

Diary: Dispute

Tower Bolting

Kevin's crew continue with strut bolting at 33M elevation. The crew is working on removing drip pin and temporary bolt, they also, work on installing the A490 bolts. Ed and Luis work on the top and bottom interior flange of the East tower shaft. At 12:30PM, they went to the exterior of the tower shaft and start working on tensioning the A490 bolts on the top and bottom exterior flange of the West-inner and outer strut on skin-A West shaft. Matt and John work on the interior connection of the North tower shaft. Tan and Kimo work on the interior connection of the South tower shaft.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor												
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks					Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV												
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00						<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00						<input type="checkbox"/>

Diary: Dispute

Tower Bolting

053 T-L01-SFE.053

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

--