



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 010 Const Calendar Day: 547 Date: 09-Mar-2011 Wednesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, warm

Working Day If no, explain:

Diary: Dispute

General Comments

Visit to W2E to see progress on work. Item work was installing PS-4 at top of W2E. CCO 187 work was drilling weep holes to drain standing water in the horizontal PS-11s along the W2E column

General Comments

Hector Garcia and Tom Colombo spent the shift measuring and laying out the PS-4s at the top of W2E and W2W.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
AHERN 4780	125' BOOM LIFT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute

CCO # 187

001 0-MSI-EFA.187

I arrived at the site at 1330 and discussed the day's CCO work with Tom Colombo. He said that Jesse Munez and Marcos Acosta had been drilling weep holes in the PS-11s up the W2E column all shift. The rental Genie boom lift was being used to access the PS-11s. This equipment is not in the electronic diary list of equipment for FWS.