



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 078 Const Calendar Day: 552 Date: 14-Mar-2011 Monday  
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer  
 Inspection Type:  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

GENERAL WORK

HINGE K FRAMING REMOVAL


The CONCO crews activities:

1. The CONCO crews started removing the forms of the East line hinge. As shown in the pictures, two locations have shown minor issues of the poured grout so far. The first location the East side of the East hinge with some cavities at the lower part, the second location at the bottom of the East hinge of the West line with some cavity at the bottom. The bottom cavities seem to be due to some debris remained in the formwork and settled at the bottom during 24 water soaking; please see the picture shown with the X sign. In general, the quality of the West line grouting appears to be in a good condition, which requires minor repairs.

CONCO Crews:

- Gary Pene
- Jasmin Goranyac

**Attachment**



# Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 078

Date: 14-Mar-2011

Monday



---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 078

Date: 14-Mar-2011

Monday

---

