



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:28 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 061 Const Calendar Day: 552 Date: 14-Mar-2011 Monday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 13-Apr-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition scatter rain

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

Kevin's crew work on strut bolting at 28M elevation. The crew work on removing drip pin and temporary bolts from the strut and installing the permanent A490 bolts. The crew had to use a hydraulic jack to remove some of the drip pins on the top and bottom flange. Ed work on tensioning the A490 bolts for the top and bottom exterior flange West-inner and West-outer strut. Matt and Tan work on the top and bottom interior flange of the South tower. Kimo and Lorenzo work on the top and bottom interior flange of the North tower.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

