



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 121 Const Calendar Day: 554 Date: 16-Mar-2011 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 50 - 60

Precipitation Condition clear

Working Day If no, explain:

Diary:	Dispute
Bike Path	
Installing drip edge plate on the bottom side of bike path beams and suspenders bracket at panel points 12, 14, and 16.	<input type="checkbox"/>
CERTIFIED COATING COMPANY	<input type="checkbox"/>
Moving scaffolding equipment inside OBG #1 access hole for future work on the W-line. Started setting containment inside OBG #6 for blasting splice weld seam on the E-line.	

04-0120F4	Bid Item: 058	E-L01-BPB.058	E Line Lift 01 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 121 Date: 16-Mar-2011 Wednesday

04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L03-OBG.077	W Line Lift 03 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 121 **Date:** 16-Mar-2011 **Wednesday**

04-0120F4	Bid Item: 077	X-L10-CBM.077	E-W Line Cross Over Lift 10 Cross Beam Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	X-L10-CBM.077	E-W Line Cross Over Lift 10 Cross Beam Clean and paint structural steel					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LOUIS RAMOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Supervisor	FOR	CHRIST PRIME	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	ADREAN JEABALCETA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	OWEN DOUGHERTY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 121 Date: 16-Mar-2011 Wednesday

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 082	0-000-000.082	MISCELLANEOUS METAL (BRIDGE)					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PHILIP MELGADA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
CERTIFIED COATINGS COMPANY								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination					
AMERICAN BRIDGE/FLUOR, A JV								