



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:31 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 556 Date: 18-Mar-2011 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Casey, William Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 12 PM 56 4PM 50
 Precipitation Condition Rain then Overcast

Working Day If no, explain:

Diary:

Dispute

General Comments

Tai-Lin Liu; Diary on 03/18/2011, Friday – Rain & Overcast, 56/45 °F

- Checked Lotus Notes (e-mails) & PMIV.
- Discussed RFI2392 with Paul & called PB Nick King asking for meeting before turn in response. Nick is not in today, wrote an e-mail to him to set up meeting next Monday to discuss this Submittal.
- Karen called to tell the Green Joint submittal ready to send in from ABF to CT today. She also set up the meeting between CT/TYL and ABF to discuss this submittal.
- Attended CRM meeting for Submittal #2031R02 (Green Joint) from 2:00PM to 2:45PM.
- Studied Sub. 2031R02, ABF would like to have answer next Monday in order ZPMC to adjust OBG 13 & 12 as well. Wrote diary, time sheet and car log, left office at 4:30PM.

* Worked 1.0 hours OT today (03/18/11, Friday)

