



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 265 Const Calendar Day: 560 Date: 22-Mar-2011 Tuesday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation 0.00"

Condition Overcast

Working Day If no, explain:

Diary:

Dispute

Work description.

- Completed analyzing and processing the data taken March 17th, 2011 for the survey done with GPS equipment and the automatic level to measure the coordinates of the following panel point centerline punchmarks on both the E & W-Line OBGs: 62, 66, 70, 74, 78, 82, 86, 90, 94, 96, 100, 104, and 108
- Addressed miscellaneous issues related to the project with other Caltrans personnel i.e. Skyway lowering survey, W2 bikepath pedestal history, etc.



Attachment



ABF ironworkers still in the process of adjusting the position of the W2W west deviation saddle.



Scaffolding erected by Conco carpenters the previous day for the W2E deviation saddle grout pad formwork construction.