



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 066 Const Calendar Day: 560 Date: 22-Mar-2011 Tuesday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 13-Apr-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny, windy

Working Day If no, explain:

Diary: Dispute

Tower Activities

At 83M elevation:
 Eric's crew work on tack welding the top splice plate on the B-C corner South tower. There is a gap on behind the top splice plate. See the attach photo. I asked the QA inspector to have a look and assess the issue.

At 9M elevation:
 The welder continue working on welding the strong back for the electroslog onto the shear plate. Jeff and KC are working on tack welding on shear plate b2-E North tower. Jeff is heating the plate while KC work on tack welding.

At splice #1. David Lucero's crew are working on installing the A490 on the longitudinal stiffener plate on skin-D of North tower splice #1.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 066

Date: 22-Mar-2011

Tuesday

