



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 006 Const Calendar Day: 561 Date: 23-Mar-2011 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC							
S/N KF9374	WELDING MACHINE	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>

Diary:

General Comments 126 0-000-000.126

Tom Colombo indicated that the crew worked on prepping for the installation of the 4NPS at the base and up the column of W2W and W2E.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC							
S/N KF9374	WELDING MACHINE	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
AHERN 4780	125' BOOM LIFT	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 006

Date: 23-Mar-2011

Wednesday

Diary:

Dispute

CCO # 187

001 0-MSI-EFA.187

At 1100, I met with Tom Colombo at the FWS trailer at Pier 7. I reviewed the extra work sheets for today's work and for the previous day's work. He said that on February 23, Rick Kiiikvee worked on the RFI 2313 changes to the PS-4 at the top of W2W, and today, on the PS-4 at the top of W2E. He used the Genie manlift to access the work, and spent half the shift on each operation.