



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 567 Date: 29-Mar-2011 Tuesday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

General Comments 056 X-L11-CB1.056

Holt crew tested bolts in the web of crossbeam 15. This crew finished the day bolting the web at crossbeam 16 where it joins the EB OBG. See my March 4, 2011, diary for the RC set numbers of the bolts used.

04-0120F4 Bid Item: 056 X-L11-CB2.056 E-W Line Cross Over Lift 11 Cross Beam 2
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

General Comments 058 E-L08-BPB.058

