



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:28 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 104 Const Calendar Day: 589 Date: 20-Apr-2011 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Casey, William Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 54 12 PM 64 4PM 57

Precipitation Condition Showers

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Tai-Lin Liu; Diary on 04/20/2011, Wednesday – Showers, 65/53 °F

- Checked Lotus Notes (e-mails) & PMIV to print Submittal / RFI log.
- Worked on RFI 2417 – Service Platform Stair: Attachment Tabs, TYL's comment came in today.
- Wrote the response for RFI2417 and sent to other group for review & comment. Talked to Gary for this RFI, he did not have comment for my response. Sent the e-mail to Nick King (PB) for review and comment. PB also OK, this RFI closed in this afternoon.
- Documented Submittal #1459R04 & RFI#2417- put package together and in binder, together with previous ones.
- Thuc / Karen rescheduled the OBG punch-list meeting, obtained the info & studied.

\* Worked 2 hours OT today (04/20/11, Wednesday)

