



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 106 Const Calendar Day: 590 Date: 21-Apr-2011 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

CONCO Crews activities:

The leakage is mainly from the bottom lower side and the top corner. The horizontal pressure of either water or grout is transferred to the saddle, assuming all the nuts of the anchor bolts are sufficiently tight; there wouldn't be any outward movement of the saddle. However the vertical force component due to weight of the material will force the bottom form downward. Even a small movement of the bottom for will initiate leaking. The CONCO crews added some vertical support for bottom forms, which will improve the quality of the formwork. Also the side form at the lower side for both the East and West line saddle has been improved by lateral support along the height, as shown in the pictures. The crews also used caulking in different location to seal the formwork. The result of their effort will be seen after the water testing.

ABF crews Activity:

The crews removed most of the upper nuts of the anchor bolts and added more caulking and tightened the nuts again.

CONCO Crews:

- Gary Pene
- Jasmin Gorinjac

ABF Crews:

- Walter Hernandez (IWJ) (only in the morning)
- Felix Melgar (IWJ) (only in the morning)

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
		Jasmin Goinjac	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Gary Pene	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 106 **Date:** 21-Apr-2011 **Thursday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FELIX MELGAR	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle								
CONCO PUMPING								

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 106

Date: 21-Apr-2011

Thursday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 106

Date: 21-Apr-2011

Thursday

