



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 108 Const Calendar Day: 594 Date: 25-Apr-2011 Monday
 Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
 Precipitation None Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

CONCO and ABF crews activities:

The CONCO crews were involved in the water testing of the East and West line saddle forms. The result of their works was not promising as shown on the pictures. Mr. Beede and Mr. Schmitt reached the conclusion that grouting is possible despite all the leaks from the saddles form. There is a possibility of the form blow up which the contractor has accepted the responsibility.

The ABF crew transferred two rental mixing trucks and the CONCO concrete pump, twelve 3300 lbs grout super sacks and clean up boxes on pier W2. As shown on the pictures all the grouting requirements are set up in order for the next day, April 26,2011 grouting.

CONCO crews:

- Gary Pene
- Jasmin Gorinjac
- Michael Hink

ABF crews:

- Jerry Kubala (IWF)
- Walter Hernandez (IWJ)
- Roberto Hernandez (IWJ)
- Jonny Calzascia (IWJ)
- Scotty Ross (Lift Truck Operator)
- John Green (Crane Operator)

Equipment: LIBHER CRANE

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	JOHN GREEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		JONNY CALZASCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Rental Company

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 108 **Date:** 25-Apr-2011 **Monday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: 002001	AMERICAN BRIDGE/FLUOR, A JV Equipment, Crane, Liebherr 1300	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
04-0120F4	Bid Item: 060 E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle						
CONCO PUMPING								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CONCO PUMPING							
		MICHAEL HINK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		JASMINE GORINJAC	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		GARY PENE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4	Bid Item: 060 W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle						
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 060 W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle						
CONCO PUMPING								

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 108

Date: 25-Apr-2011

Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 108

Date: 25-Apr-2011

Monday

