



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:54 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 110 Const Calendar Day: 596 Date: 27-Apr-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Work description.

CONCO Crews activities:

CONCO crews started cleaning the formwork and removing all the struts that were positioned during grouting. The crew also crushed and removed all the hardened grout from both the West and East line saddle. The pictures show that they have already cleaned the West line saddle in which the wasted grout was not considerable compare to the East line saddle. The pictures show the quantity of the wasted grout at the East line saddle. The forms will be removed later when the grout acquires the required strength.

ABF crews activities:

The crews brought down the two mixing trucks by the help of LIBHER crane that positioned on pier W2 during grouting of the deviation saddles.

CONCO Crews:

- Gary Pene
- Jasmin Gorinjac

ABF Crews:

- Jerry Kubala
- Waler Hernandez
- Jonny Calzascia
- Roberto Hernandez
- John Green (Crane Operator)

Equipment:

LIBHER crane used for transferring the mixing trucks and wasted grouts.

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Iranmanesh, Abbas    **Diary #:** 110    **Date:** 27-Apr-2011    **Wednesday**

002001	Equipment, Crane, Liebherr 1300					No	<input type="checkbox"/>	
	8.00	0.00	0.00	0.00				
<b>04-0120F4</b>	<b>Bid Item: 060</b>	<b>E-W2C-WDS.060</b>	<b>E Line W2 Cap West Deviation Saddle</b>					
CONCO PUMPING								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b>	CONCO PUMPING							
		JASMIN GORINJAC	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		GARY PENE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 060</b>	<b>W-W2C-WDS.060</b>	<b>W Line W2 Cap West Deviation Saddle</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item: 060</b>	<b>W-W2C-WDS.060</b>	<b>W Line W2 Cap West Deviation Saddle</b>					
CONCO PUMPING								

**Attachment**



**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 110

Date: 27-Apr-2011

Wednesday

