



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 598 Date: 29-Apr-2011 Friday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

From 07:00 until 09:00, I checked on the welding at Splice #2 and bolting at Splice #3 and the 135m facades. After this, the welding was covered by Saman Soheilifard, the bolting at Splice #3 was covered by Ae Tern, and the bolting at the 135m facades was covered by Sanny Khow. See their diaries for a list of labor and additional details.

Electroslag welding (ESW) full-height mock-up:

Measurements were taken on the root gaps and planar misalignment of the mock-up, and METS wanted to see a little more planar misalignment in some areas. To accomplish this, ABF ground into the plate on one side of the weld joint near the top of the mock-up. A 6mm offset was measured for the upper 250mm of the joint.

Work was ongoing today to try to run the ESW mock-up. ABF set up a small 1m tall practice piece to test the equipment prior to starting the mock-up. The run on this practice piece was not successful, and they tried trouble-shooting equipment and electrical issues throughout the shift.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	1.00	11.00		<input type="checkbox"/>