



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 075 Const Calendar Day: 601 Date: 02-May-2011 Monday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 17-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Bolting at Splice #3:

From 07:30 until 08:30, I witnessed torque verification testing inside the East shaft at Elevation 114m. The following connections were tested:

- The upper splice on longitudinal stiffeners A1, A2, A3, & A4
- The upper splice on longitudinal stiffener B1
- The upper splice on longitudinal stiffeners C1 & C2
- The upper splice on longitudinal stiffeners D2, D3, & D4
- The upper splice on longitudinal stiffeners E1 & E2

Note: stiffeners B2, C3, & D1 have not yet been tensioned at this time. They are leaving these splice plates off to give a little extra room for the welders to access the welding of the corner plates.

Welding at Splice #2:

- Inside the North shaft, welding was completed on the B-C corner plates. Also, welding continued throughout the shift on the C-D corner plates.
- Inside the East shaft, tack welding was started on the C-D upper plate.

9m diaphragm welding:

Prep work continued today for the welding of the 9m external diaphragm welds. Heat blankets were set up, and the bevels were ground to remove rust on 2 weld joints. The 2 weld joints were on plate 9m-center adjacent to shear plate a2N and a2S.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Morgan Winter	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 075

Date: 02-May-2011 Monday

Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
------------	-----	------------	------	------	------	-------	--------------------------

