



### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 254 Const Calendar Day: 604 Date: 05-May-2011 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

#### Weather

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 I attended the safety meeting today.

04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L05-CWT.056 W Line Lift 05 Counter Weight Erect structural steel (bridge box girder)  
 AMERICAN BRIDGE/FLUOR, A JV

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WALTER HERNANDEZ-ZELED	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute  
**General Comments** 056 W-L05-CWT.056  
 Two ironworkers installed bolts at CW-36. These are the bolts they used:  
 DHGM 220134 22X55  
 DHGM 220138 22X75

04-0120F4 Bid Item: 056 E-L07-ALB.056 E Line Lift 07 Align & Bolt  
 AMERICAN BRIDGE/FLUOR, A JV

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 254

Date: 05-May-2011 Thursday

**Diary:**

Dispute

**General Comments**                      **056**    E-L07-ALB.056

There was no bolting on the OBG today.

**04-0120F4**            **Bid Item: 056**            **E-L08-ALB.056**            **E Line Lift 08 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4**            **Bid Item: 085**            **E-L01-SBR.085**            **E Line Lift 01 Steel Barrier**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW WISTRICH	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL RANDEL	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOHN POWER	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES MIDDLETON	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments**                      **085**    E-L01-SBR.085

Two ironworkers drilled and tapped holes for the cover plates on the back of the barrier rails. Benninghove's crew worked for approximately 2 hours at the end of the day on barrier rails, after work on Hinge K stopped for the day.

**CCO-024**            **Bid Item: 001**            **0-TRM-101.024**            **Traveler Rail Modifications (101)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FELIX MELGAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments**                      **001**    0-TRM-101.024

I did not see any work done on the traveller rails today.