



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 608 Date: 09-May-2011 Monday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's crew continued the tower bolting operation at splice #3 West tower at 114M elevation. Roger and David work on tensioning the skin bolts behind the longitudinal stiffener. Tony work on aligning the placing bolts, nuts and washers on the top and bottom longitudinal stiffener plate. Tony also work on the torque verification process for the skin plate bolts inside the tower shaft.

Torque verification completed at the following location:

- Interior of skin plate A of the West tower.
- Interior of skin plate B of the West tower.
- Interior of skin plate C of the West tower.
- Interior of skin plate D of the West tower.
- Interior of skin plate E of the West tower.
- 4 column behind the skin B-C corner plate.

ABF's crew continued the tower bolting operation at splice #3 North and South tower at 114M elevation. Matt and Kimo work on tensioning the skin plate bolts behind the longitudinal stiffener. Ed and Luis work on tensioning the top and bottom longitudinal stiffener bolts. Tan and Lorenzo work on installing the bolts, nuts and washers for the splice skin plate in the North tower.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WEIHONG TAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LORENZO PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 089

Date: 09-May-2011 Monday

--

