



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 616 Date: 17-May-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition scatter rain

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

ABF's crew continued the tower bolting operation at splice #3 West tower at 114M elevation. Mike and Ryan work on tensioning the bottom half of the longitudinal stiffener bolts with an electrical wrench. Roger and Tony work on tensioning the bottom half of the longitudinal stiffener bolts with a hydraulic torque wrench. Roger work on the match-marking while Tony operate the hydraulic pump. Roger's crew finished tensioning the bottom half of the longitudinal stiffener. Roger and Tony work on torque verification using the hydraulic torque wrench. Roger's crew move the bolting operation to splice #4.

Torque verification at the following location:
-All bottom half of the longitudinal stiffener inside the West tower.

Note:
Completed torque verification on the splice #3 West tower, except top and bottom longitudinal stiffener plate B2, C3 and D1.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>