



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 133 Const Calendar Day: 631 Date: 01-Jun-2011 Wednesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Diary:</b>								<b>Dispute</b>
<b>General Comments</b>						053	T-L04-BNW.053	<input type="checkbox"/>
Final Bolt Field Splice 4								
East Shaft								
Torque verification for the M27 A490 bolts are completed at the following locations:								
Longitudinal stiffener at Splice 4 – East Shaft								
Skin A – Longitudinal stiffeners A1, A2, A3 and A4								
Skin B – Longitudinal stiffeners B1								
Skin C – Longitudinal stiffeners C1, C2, and C3								
Skin D – Longitudinal stiffeners D1, D2, D3, and D4								
Skin E – Longitudinal stiffeners E1 and E2								
Final Bolt Field Splice 4								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Khow, Sanny    **Diary #:** 133    **Date:** 01-Jun-2011    **Wednesday**

**East Shaft**

Torque verification for the M27 A490 bolts are completed at the following locations:

Skin Splice Plates

Half Lower Splice for skin A, skin B, skin C, skin D, skin E

North Shaft Splice 4 - between lift 4 and grillage

Eddy continue field drilling the 5mm shim plate for skin A.

The crew continues removing some drift pins that are used during grillage erection.

Tan, Lorenzo and Luis continue stuffing bolts on the longitudinal stiffener splice plates.

Tan, Lorenzo and Luis continue stuffing bolts on the skin splice plates.

Kevin crew works on bringing the splice plates and skins into firm contact by tensioning several dummy bolts across the splice plates

**Final Bolt Field Splice 4**

**West Shaft**

Torque verification for the M27 A490 bolts are completed at the following locations:

Longitudinal stiffener at Splice 4 – East Shaft

Skin A – Longitudinal stiffeners A1, A2, A3 and A4

Skin B – Longitudinal stiffeners B1

Skin C – Longitudinal stiffeners C1, C2, and C3

Skin D – Longitudinal stiffeners D1, D2, D3, and D4

Skin E – Longitudinal stiffeners E1 and E2

**Final Bolt Field Splice 4**

**West Shaft**

Torque verification for the M27 A490 bolts are completed at the following locations:

Skin Splice Plates

Half Lower Splice for skin A, skin B, skin C, skin D, skin E

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4      Bid Item: 078      T-L02-ISW.078      Tower Lift 02 Internal Paint Tower SW**

AMERICAN BRIDGE/FLUOR, A JV