



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 166 Const Calendar Day: 631 Date: 01-Jun-2011 Wednesday
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 26-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
 Precipitation Condition clear, Rain

Working Day If no, explain:

Diary: Dispute
Bike Path
 Installing bike path walkway platform for standing in it and shoot studs on bike path beams. Also, the surveying crew were shot the location where the studs was to be welded on the bike path beams. The following bike path panels were picked from the barge and set on the deck E-line: 33-31, 31-29, 29-27, 27-25, 25-23, and 23-21.

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Surveyor | APP | MICHAEL BONNICI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Surveyor | APP | STEPHEN SMITH | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Surveyor | FOR | James Allen | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | SCOTT SMITH | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEFFERY STEWART | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | JNM | BENJAMIN SCOTT | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL RANDEL | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JULIENT POULK | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CHARLES MIDDLETON | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | DAVID LUCERO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|-------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| *E0160583 | | 8.00 | 0.00 | 0.00 | 0.00 | No | | <input type="checkbox"/> |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 166 **Date:** 01-Jun-2011 **Wednesday**

| | | | | | | | |
|-----------------------------|---|----------------------|--|------|------|----|--------------------------|
| 000431 | SURVEY EQUIPMENT, ROBOTIC TOTAL STATION | 8.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| 001426 | Marine, Barge, Crane Barge 1 | 8.00 | 0.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| *E0150583 | | 8.00 | 2.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| 04-0120F4 | Bid Item: 058 | E-L06-BPB.058 | E Line Lift 06 Bike Path Beam | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 04-0120F4 | Bid Item: 058 | E-L08-BPB.058 | E Line Lift 08 Bike Path Beam | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 04-0120F4 | Bid Item: 058 | E-L08-BPS.058 | E Line Lift 08 Bike Path Segment | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 04-0120F4 | Bid Item: 058 | E-L09-BPB.058 | E Line Lift 09 Bike Path Beam | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 04-0120F4 | Bid Item: 077 | E-L01-OBG.077 | E Line Lift 01 OBG Clean and paint structural steel | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| 04-0120F4 | Bid Item: 077 | W-L01-OBG.077 | W Line Lift 01 OBG Clean and paint structural steel | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| 04-0120F4 | Bid Item: 077 | W-L02-OBG.077 | W Line Lift 02 OBG Clean and paint structural steel | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |
| 04-0120F4 | Bid Item: 077 | W-L02-OBG.077 | W Line Lift 02 OBG Clean and paint structural steel | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 04-0120F4 | Bid Item: 077 | W-L04-OBG.077 | W Line Lift 04 OBG Clean and paint structural steel | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | |

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 166

Date: 01-Jun-2011

Wednesday

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 077 | E-L02-OBG.077 | E Line Lift 02 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | X-L02-CBM.077 | E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | X-L04-CBM.077 | E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | X-L05-CBM.077 | E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | X-L07-CBM.077 | E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | X-L08-CBM.077 | E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | E-L04-OBG.077 | E Line Lift 04 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | E-L05-OBG.077 | E Line Lift 05 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | E-L06-OBG.077 | E Line Lift 06 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | E-L06-OBG.077 | E Line Lift 06 OBG Clean and paint structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 166

Date: 01-Jun-2011

Wednesday

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 077 | E-L07-OBG.077 | E Line Lift 07 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 077 | E-L08-OBG.077 | E Line Lift 08 OBG Clean and paint structural steel |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 079 | 0-000-000.079 | CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER) |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 079 | 0-000-000.079 | CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 080 | 0-000-000.080 | CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH) |
| CERTIFIED COATINGS COMPANY | | | |
| 04-0120F4 | Bid Item: 086 | 0-000-000.086 | BIKEPATH RAILING |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| CCO-024 | Bid Item: 001 | 0-TRM-101.024 | Traveler Rail Modifications (101) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| CCO-094 | Bid Item: 001 | 0-PAI-ALS.094 | Additional Painting |
| CERTIFIED COATINGS COMPANY | | | |
| CCO-094 | Bid Item: 001 | 0-PAI-ALS.094 | Additional Painting |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| CCO-151 | Bid Item: 001 | 0-COR-ELS.151 | Contractor Coordination |
| AMERICAN BRIDGE/FLUOR, A JV | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 166

Date: 01-Jun-2011

Wednesday

