



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 170 Const Calendar Day: 636 Date: 06-Jun-2011 Monday
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 30-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
 Precipitation Condition clear

Working Day If no, explain:

Diary: Dispute
Bike Path
 Contractor continued to install traveler rail on the E-line starting at panel points 9 prior to installing bike path panels. They place elastomeric pad at panel point 9. Before installing the second panel, they place teffelon paper on beams that receive the slotted holes side.

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL RANDEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0150583		8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 170

Date: 06-Jun-2011

Monday

04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 170

Date: 06-Jun-2011

Monday

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 170

Date: 06-Jun-2011

Monday

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			
CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			