



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 638 Date: 08-Jun-2011 Wednesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

|   |               |                         |   |        |        |       |         |                          |
|---|---------------|-------------------------|---|--------|--------|-------|---------|--------------------------|
| 04-0120F4   | Bid Item: 053 | T-L01-SFN.053           | Tower Lift 01 Strut Façades North Erect structural steel (bridge tower) |        |        |       |         |                          |
| AMERICAN BRIDGE/FLUOR, A JV   |               |                         |   |        |        |       |         |                          |
| 04-0120F4   | Bid Item: 053 | T-L01-TNE.053           | Tower Lift 01 Tower NE Erect structural steel (bridge tower)            |        |        |       |         |                          |
| AMERICAN BRIDGE/FLUOR, A JV   |               |                         |   |        |        |       |         |                          |
| 04-0120F4   | Bid Item: 053 | T-L04-BNW.053           | Tower Lift 04 Bolt Tower NW   |        |        |       |         |                          |
| AMERICAN BRIDGE/FLUOR, A JV   |               |                         |   |        |        |       |         |                          |
| <b>Labor</b>  |               |                         |   |        |        |       |         |                          |
| Trade   | Class         | Name                    | RT Hrs  | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV  |               |                         |   |        |        |       |         |                          |
| Ironworker  | APP           | LUIS PLANCARTE          | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker  | APP           | Lorenzo Padilla         | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker  | JNM           | EDUARDO JIMENEZ-PADILLA | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker  | JNM           | Wei Tan                 | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker  | JNM           | MATTHEW GREER           | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker  | FOR           | Kevin Karnar            | 8.00  | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| <b>Diary:</b>   |               |                         |   |        |        |       |         | Dispute                  |
| <b>General Comments</b>   |               |                         |   |        |        |       |         | <input type="checkbox"/> |
| 053 T-L04-BNW.053   |               |                         |   |        |        |       |         |                          |
| Final Bolt Field Splice 4   |               |                         |   |        |        |       |         |                          |
| North Shaft Splice 4 - between lift 4 and grillage                                      |               |                         |   |        |        |       |         |                          |
| Kevin's crew finishes tensioning bolts from the head (from the outside) on skin plates. |               |                         |   |        |        |       |         |                          |
| Kevin's crew tensions longitudinal stiffeners bolts.                                    |               |                         |   |        |        |       |         |                          |
| Kevin's crew tensions skin plates bolts.  |               |                         |   |        |        |       |         |                          |
| Torque verification for the M27 A490 bolts are completed at the following locations:    |               |                         |   |        |        |       |         |                          |
| Skin Splice Plates  |               |                         |   |        |        |       |         |                          |
| Upper half Splice for skin A, skin B, skin C, skin D, skin E                            |               |                         |   |        |        |       |         |                          |
| All exterior bolts (bolts which are tensioned from the heads)                           |               |                         |   |        |        |       |         |                          |

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Khow, Sanny    Diary #: 138    Date: 08-Jun-2011    Wednesday

|                            |               |               |                                       |
|----------------------------|---------------|---------------|---------------------------------------|
| 04-0120F4                  | Bid Item: 078 | T-L02-ISW.078 | Tower Lift 02 Internal Paint Tower SW |
| CERTIFIED COATINGS COMPANY |               |               |                                       |

**Labor**

| Trade   | Class | Name          | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|---|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> CERTIFIED COATINGS COMPANY |       |               |        |        |        |       |         |                          |
| Painter                                       | FOR   | MIKE GAYA     | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Painter                                       | FOR   | TONY KATRONES | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |

|                             |               |               |                                       |
|-----------------------------|---------------|---------------|---------------------------------------|
| 04-0120F4                   | Bid Item: 078 | T-L02-ISW.078 | Tower Lift 02 Internal Paint Tower SW |
| AMERICAN BRIDGE/FLUOR, A JV |               |               |                                       |

