



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 140 Const Calendar Day: 640 Date: 10-Jun-2011 Friday  
 Inspector Name: Khow, Sanny Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time: 00:00  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 053	T-L01-SFN.053	Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L04-BNW.053	Tower Lift 04 Bolt Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
<b>Labor</b>			
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs OT Hrs DT Hrs Total Remarks Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV			
Ironworker	APP	LUIS PLANCARTE	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00 0.00 0.00 8.00 <input type="checkbox"/>
<b>Diary:</b> <span style="float: right;">Dispute</span>			
<b>General Comments</b> <b>053</b> T-L04-BNW.053 <span style="float: right;"><input type="checkbox"/></span>			
Final Bolt Field Splice 4 North shaft Torque verification for the M27 A490 bolts are completed for all bolts on North shaft			
West shaft Roger's crew finishes tensioning skin bolts on skin A Torque verification for the M27 A490 bolts are completed at the following locations: Skin Splice Plate for skin A			
04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW
CERTIFIED COATINGS COMPANY			
<b>Labor</b>			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 140

Date: 10-Jun-2011

Friday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b>	CERTIFIED COATINGS COMPANY							
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L02-ISW.078</b>	<b>Tower Lift 02 Internal Paint Tower SW</b>					
AMERICAN BRIDGE/FLUOR, A JV								