



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 176 Const Calendar Day: 644 Date: 14-Jun-2011 Tuesday  
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 30-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70  
 Precipitation Condition clear

Working Day  If no, explain:

**Diary:**

Dispute

**Bike Path**

During inspection early today, on bike path cantilever beam at panel points 31 two studs failed on the East side of the beam and was brake off. Before replacing the studs, I asked the Contractor to perform eletromagnetic testings (MT) on the base metal(see photo). QA and QC (Tony Sherwood and Danny Reyes) before shooting the remaining studs. QA Caltrans Mets inspected all the studs from panel points 31-45 that it meet contract specs. At panel point 21 one stud brake off on the NE side during testing and was replaced.

Bolting crew completed bolting and I tested the bolts at panel points 82, 83, and 84. They removed platform from panel points 81-85 to 85-89. Another crew was installing drip edge brackets on bike path beams and suspenders brackets, they also pick and set bike path panels to panel point 33 and install traveler rails.

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BAN DOL IM	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES MIDDLETON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL RANDEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000737	GENERATOR, 5000 WATT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0150583		8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Mofor, Sebastian    Diary #: 176    Date: 14-Jun-2011    Tuesday

04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L03-BPS.058	E Line Lift 03 Bike Path Segment					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L06-BPB.058	E Line Lift 06 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 176 Date: 14-Jun-2011 Tuesday

04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 176 Date: 14-Jun-2011 Tuesday

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 176 Date: 14-Jun-2011 Tuesday

<b>CCO-094</b>	<b>Bid Item: 001</b>	<b>0-PAI-ALS.094</b>	<b>Additional Painting</b>
CERTIFIED COATINGS COMPANY			

<b>CCO-094</b>	<b>Bid Item: 001</b>	<b>0-PAI-ALS.094</b>	<b>Additional Painting</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>CCO-151</b>	<b>Bid Item: 001</b>	<b>0-COR-ELS.151</b>	<b>Contractor Coordination</b>
AMERICAN BRIDGE/FLUOR, A JV			

### Attachment

