



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 182 Const Calendar Day: 652 Date: 22-Jun-2011 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day If no, explain:

Diary:	Dispute
Bike Path	
Contractor continued to weld drip edge plate on both sides of bike path beams and suspended brackets at panel points 54,56,58,60,61, and 63.	<input type="checkbox"/>
I tested bolts on the traveler rail from panel points 56-63.	
CCO # 186	
Contractor continued to drilled holes on bike path panels at Pier 7.	<input type="checkbox"/>
CERTIFIED COATING COMPANY	<input type="checkbox"/>
Contractor worked on the following: Paint bike path drip edge and traveler rails; Touch up on traveler rail bolted connection; Build scaffold at OBG #8 inside weld seam W-line; Prime counter weight from 64-74. Myself and Contractor marked areas that need repairs prior to installing barrier rail on the E-line from panel points 10-50.	

04-0120F4	Bid Item: 058	E-L10-BPB.058	E Line Lift 10 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L01-BPB.058	E Line Lift 01 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L03-BPS.058	E Line Lift 03 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 182 **Date:** 22-Jun-2011 **Wednesday**

04-0120F4	Bid Item: 058	E-L05-BPB.058	E Line Lift 05 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L06-BPB.058	E Line Lift 06 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	FREDRICK KADDU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 182

Date: 22-Jun-2011

Wednesday

04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 182 Date: 22-Jun-2011 Wednesday

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Kevin Bryan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 182 Date: 22-Jun-2011 Wednesday

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
CERTIFIED COATINGS COMPANY								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-186	Bid Item: 001	0-BSI-ALS.186	Bikepath Stud Issue					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DONALD ZAMPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN BROWN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

