



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 371 Const Calendar Day: 657 Date: 27-Jun-2011 Monday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

CCO #140

- Met with Eric Blue (ABF) regarding the forming and pouring of grout at the mockup.
- From 1330 to 1700 hrs two workers (Ignacio Garcia and Everardo Hernandez) formed, mixed, and poured the grout under the support plates of the CCO 140 mockup. One entire bag of SIKA 300 was used for this operation.

Accrued 2 hours of overtime covering the Change Order work.

General Comments

- Gathered and cleaned grout moulds to take test cubes from the grout pour that is to happen later today at the CCO 140 mockup.

CCO-140	Bid Item: 001	0-SJT-EFA.140	Seismic Joint Testing					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	2.00	1.50	0.00	3.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	2.00	1.50	0.00	3.50		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002217	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	3.50	0.00	0.00	0.00	No		<input type="checkbox"/>
000001	AIR COMPRESSOR-DSL/PORTABLE, 185 CFM	3.50	0.00	0.00	0.00	No		<input type="checkbox"/>
000009	GENERATOR, 7000 WATT	3.50	0.00	0.00	0.00	No		<input type="checkbox"/>