



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 373 Const Calendar Day: 659 Date: 29-Jun-2011 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

CCO #140

- 0800 – 1300 Bob Russel and Josh Jacks placed the channel assemblies, Trelleborg units, and the deck plates at the UC Davis mockup along Burma Rd. Jeff Scott operated the front loader until about 1100 hrs.
- 1100 Gilbert Rodriguez from Conco arrived to prepare for forming the area under the channel assemblies. The Rapid Set concrete is to be poured tomorrow. He finished for the day at 1530 hrs.

General Comments

- Email responses to Bill Casey
- Generate meeting minutes from the Seismic Joint meeting yesterday .
- Sent out updates of the seismic joint mockup
- Documented the days operations

Accrued 2.5 hours of overtime covering the Contractor's hours.

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JEFFREY SCOTT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	1.00	0.50	0.00	1.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE CAMPOS	1.00	0.50	0.00	1.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	1.00	0.50	0.00	1.50		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000048	VEHICLE						No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00			
000009	GENERATOR, 7000 WATT						No	<input type="checkbox"/>
		1.50	0.00	0.00	0.00			
000001	AIR COMPRESSOR-DSL/PORTABLE, 185 CFM						No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00			
000775	VEHICLE						No	<input type="checkbox"/>
		7.00	0.00	0.00	0.00			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 373

Date: 29-Jun-2011

Wednesday

002217	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE					No	<input type="checkbox"/>
000349	VEHICLE	7.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002307	FORKLIFT, CAT TH560B 10,000 LBS	7.00	0.00	0.00	0.00	No	<input type="checkbox"/>
		6.00	0.00	0.00	0.00		<input type="checkbox"/>

