



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 374 Const Calendar Day: 660 Date: 30-Jun-2011 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:	Dispute
General Comments	
<p>Clear and mild</p> <ul style="list-style-type: none"> •Picked up test cylinders from Yerba Buena Island office for the Rapid Set concrete pour this morning. •Rapid Set truck and crew on site at 0615. Final forming was finished and the pour lasted from 0720 to 0730 hrs. The contractor took 6 cylinders and I took 4 cylinders for testing. No slump was checked because the concrete was beginning to set so fast that by the time a measurement would be taken it would not be representative of the mix. During the last 4 minutes of the pour on the South side of the form, a worker began finishing the top of the North side before it had a chance to set up. They were asked to give to top a "broomed" finish and the profile was agreed upon. Once the troweling was completed, they removed the protective tape on the top of the channel assembly and by the time they started to broom the concrete, it was setting up. They were able to use a wire brush to achieve an acceptable profile, but the lesson learned is that during the production pour they will have to trowel and immediately broom the surface to achieve the proper profile. Once the brooming was completed, they sprayed curing compound and began cleaning up. By 1000 hrs they were off site. •Workers on site today include Gilbert Rodriguez (Conco), Alvaro Ibarra (Conco), Matt Murphy (Precision), Gary Brandt (Conco), Sal Moreno (Smith Emery). •0800 Safety Stand Down •Diary work •Field visit to clean up CCO 140 test site <p>I accrued 2.5 hours of overtime covering the Contractor's hours.</p>	<input type="checkbox"/>

