



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 372 Const Calendar Day: 661 Date: 01-Jul-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 06-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary: Dispute
Tower Activities
 ABF crews came to the site at 7:00 AM. Crews had to work on CCO # 203 on the North side of the grillage . Crews had to load the skip box with 1 - 1/4" temporary bolts , fly them to the site . They were done at 7:30 AM.
 After that , crews had to install the bolts . They started at 7:45 AM. Crews were done at 11:45 PM. They had to wrap up their tools , equipments . Crews left at 12:00 PM.

04-0120F4		Bid Item: 053		T-L05-BNE.053		Tower Lift 05 Bolt Tower NE		
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	1.00	0.00	0.00	0.00	No		<input type="checkbox"/>