



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 377 Const Calendar Day: 666 Date: 06-Jul-2011 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 05:00 am 06:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

CCO #140

- Drove to CHP Academy in West Sacramento to witness the testing of the friction pattern of the seismic joint deck plates. Testing included both dry and wet conditions at 35, 50, and 65 miles per hour. At all three speeds braking was tested as well as turning and braking at the same time. There were 5 sedans and one motorcycle that performed the tests. Bob Brignano compiled notes for the test while I took videos and pictures of the test. Testing lasted from 0830 to 1130 hrs.
 - Upon arriving back at the Pier, I stopped to observe work going on at the CCO 140 site. Workers were installing bolts into the deck plate/channel assembly connection. This went until 1530 hrs.
 - Downloaded videos and pictures from the testing at CHP.
 - Documented the days operations.
 - Diary work.
 - Email correspondence setting up a work schedule for upcoming work to be performed at the CHP Academy next week.
- Accrued 4 hours of overtime observing and documenting the Contractor's operations for the day.

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DONALD ZAMPA	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Ironworker	APP	RYAN BROWN	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE CAMPOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000459	VEHICLE	5.50	0.00	0.00	0.00	No	<input type="checkbox"/>
002307	FORKLIFT, CAT TH560B 10,000 LBS	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	5.50	0.00	0.00	0.00	No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 377

Date: 06-Jul-2011

Wednesday

