



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 379 Const Calendar Day: 668 Date: 08-Jul-2011 Friday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Clear

Working Day If no, explain:

Diary:	Dispute
CCO #140	<input type="checkbox"/>
<ul style="list-style-type: none"> •Pick up cylinders from CCO 140 site and deliver to water bath on Yerba Buena Island. •CCO 140 visit to observe pad eye removal from the top of the deck plates. •CCO 140 form removal of the approach slabs •CCO 140 placement of Set 45 between the approach slabs and the Trelleborg unit. •Extra Work Bills •Diary work <p>Accrued 2 hours of overtime covering Change Order work.</p>	

CCO-140	Bid Item: 001	0-SJT-EFA.140					Seismic Joint Testing		
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	Tossie Mason	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	RYAN BROWN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES STURGEON	1.00	0.00	0.00	1.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
000459	VEHICLE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>	
000009	GENERATOR, 7000 WATT	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>	