



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 124 Const Calendar Day: 668 Date: 08-Jul-2011 Friday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Electroslag welding (ESW):

Today they were setting up to do the 13th ESW weld. It is on the skewed T joint that connects shear plate b1W to the West shaft. The following is a list of activities at this location:

- The weld joint was cleaned by wire wheeling.
- The joint fit-up was inspected by QC & QA. The root gaps were within the WPS for the entire length of the weld.

9m external diaphragm welding:

- There was no welding on the 9m external diaphragms today as the welders were pulled to work on OBG.

Punchlist work:

I climbed through the North & West shafts of Lift 1 looking for any punchlist work that needs to be completed. Also, I started to organize spreadsheets and binders to compile the punchlist issues.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>