



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 381 Const Calendar Day: 672 Date: 12-Jul-2011 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 05:00 am 06:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

CCO #140

- Commute to West Sacramento for Phase 2 construction of the Seismic Joint deck plate mockup.
- Observe the installation of the 5 – 1600mm Trelleborg units at the CHP Academy test track in West Sacramento which lasted from 0700hrs - 1800hrs. It was agreed that the contractor worked 11 hours.

Labor:

- Ken Peterson (OC Jones foreman)
- Art Rodriguez (OC Jones)
- Armond Espinosa (OC Jones)
- Alejandro Cardenas (Fine Line Saw Cutting)

Equipment:

- #9790 F550 Dump Truck
- #9524 F250
- #9597 F350
- #4108 John Deere Backhoe
- #1566 500gal Water Tank
- #1416 Ingersal Rand Compressor
- Generator
- AC Compactor
- AC Saw

Material:

- 1.5 Tons of 1/2" AC

Accrued 4 hours of overtime observing the mockup work for the seismic joint.

CCO-140	Bid Item: 001	0-SJT-EFA.140	Seismic Joint Testing
O.C. JONES & SONS, INC.			

