



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 386 Const Calendar Day: 678 Date: 18-Jul-2011 Monday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear and mild

Working Day [checked] If no, explain:

Diary:

Dispute

CCO #140

•Dropped off my State truck at the Bay Bridge truck shop for maintenance.
•0800 hrs concrete pour for the slab around the CCO 140 mockup. I took 2 cylinders of this mix.
The crew of 5 were on site at 0700 hours this morning in preparation for the slab pour around the CCO 140 mockup. The area was cleared of debris and the concrete truck arrived around 0800 hrs. The first truck had 9 cubic yards of 2500 psi concrete, and the second truck had 6 cubic yards of the same mix (Mix #1412516). The mix took a couple hours to become set enough to finish, so the crew of 4 remaining workers stayed until 1300 hrs finishing the surface.

Workers present include:

- Alvaro Ibarra
Arturo Ibarra
Pantaleon Perez
Savador Cerna
Gilbert Rodriguez

- Met with Michael Cheng, intern for Caltrans/MTC to go over questions he had regarding the Seismic Joint of the Bay Bridge.
•Met with Brian Maroney

I accrued 2 hours of overtime covering the Contractor's hours.

General Comments

- \* Dropped truck off at the Bay Bridge shop for service.
\* 0800 hrs concrete pour around the CCO 140 mockup.
\* Met with the new intern, Michael Cheng, to go over the scope of his work for the day.
\* Discussions with Brian Maroney, Mike Whiteside, and Karen Wang regarding the CHP mockup testing as well as the scope of work for Michael.
\* Generate responses for RFI 2507 and RFI 2509.
\* Diary work.
\* Extra Work Bills for CCO 140.

Accrued 2 hours of overtime documenting the work performed today for CCO 140 as well as organizing the Extra Work Bills for CCO 140.

Table with 4 columns: CCO-140, Bid Item: 001, 0-SJT-EFA.140, Seismic Joint Testing. Row 2: AMERICAN BRIDGE/FLUOR, A JV



---

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Wilcox, Jason    **Diary #:** 386    **Date:** 18-Jul-2011    **Monday**

---

CCO-140	Bid Item: 001	0-SJT-EFA.140	Seismic Joint Testing
CONCO PUMPING			

